CIVIL XPERTS
ISO 9001:2008
CONSULTANTS & TESTING CENTER

174, Sri Ranga Complex
Amrutha Nagar Main Road
New Bank Colony, Konanakunte
Bangalore - 560 062.
Mobile : +91 97429 59595
Tele/Fax : 080-2632 2565
E-mail : civilexpertsltd@gmail.com
URL : www.civilexperts.in

NABL ACCREDITED AS PER ISO/IEC 17025:2005

Job No.: CECTC-RV-W N-16-2015-16

Date: 02.01.2015

TEST REPORT

CLIENT	:	**Executive Engineer,** Rajarajeshwari Nagara Division, BBMP, Bangalore.
AGENCY	:	**Sri.Raghavendra,** contractor, Bangalore.
NAME OF THE WORK	:	Providing RCC drain and Improvements to footpath at 1st A cross Sharadamba Nagara in Ward no.16
REFERENCE		EE/RRND/W.O No/79/2014-15 Dated: 07.08.2014
SAMPLE ID	:	Cement
SAMPLES SUPPLIED BY	:	AGENCY

The results of the tests conducted on the cement sample are as follows:

Sl.No	Descriptions	Test Method as per IS	Test Result	Requirements as per IS: 12269-1987
1	a) Initial Setting Time	IS-4031 (Part -5)	170 Minutes	Not Less than 30 Minutes
	b) Final Setting Time	IS-4031 (Part -5)	330 Minutes	Not More than 600 Minutes
2	Soundness	IS-4031 (Part 3) by the Le-Chatelier method	1 mm	Not more than 10 mm
3	Standard Consistency	IS-4031 (Part -4)	29.00%	-

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within15 days from the date of testing .

For Civil Expert

Authorised Signature